

**TOWN OF ENFIELD, NEW HAMPSHIRE
ELECTRICAL PERMIT - SUPPORT STATEMENT**

PLEASE PRINT OR TYPE -- INK ONLY

Name of Owner

Date

Location of Site

Email Address

1. You must contact your electrical company for a sequence number or work order number.

Liberty Utilities (Tel. 1-800-468-6473)

Sequence Number: _____

Public Service of N.H. (Tel. 603-863-3130)

Work Order Number: _____

N.H. Electric Coop. (Tel. 1-800-698-2007 X 8602)

Work Order Number _____

2. Electrical Contractors Name: _____

License Number: _____

Phone: _____

3. Service Entrance NEW- Size: _____ AMPS

Underground: _____

Overhead: _____

Panel Size: _____

Number of Breakers: _____

Method of Grounding: _____

4. Service Entrance UPGRADE: From _____ AMPS to _____ AMPS

Existing panel size _____ (fuses or breakers)

Grounding method used on the existing entrance (ground rod, water pipe, etc.):

Grounding of Gas Piping to be included: _____

5. Cost of Construction: \$ _____

6. Contact Person: _____

Phone : _____

INSPECTION CHECKLIST:

Rough Inspection:

1. At rough, all grounds will be together as they would be at the final inspection. If they are not, you will be asked to show all grounding at the final inspection.
2. Service Entrance: The panel cover will be left off at rough inspection; panel grounding and bonding will be complete.
3. All branch circuit wiring will be complete wherever possible.
4. Electrician who performed the work will be present for rough inspection (and final inspection).

Final Inspection:

1. All fixtures hung, lamped and working (porcelain fixtures if other not available).
2. Smoke and C/O detectors hung and working.
3. Spot check of receptacles and switches by pulling them out of the box.
4. Panel will be left off for final inspection and I.D.

**** **BUILDING PERMIT MUST BE PICKED UP AND PAID FOR BEFORE CONSTRUCTION BEGINS** ****

| OFFICE USE ONLY | | | |
|--------------------------------|-------|---------------|----------|
| Permit # | Map # | Lot # | Serial # |
| Signature of Building Official | | Date of Issue | |